

## JOISTRITE WORK SHEET

TOLL FREE: 1.866.545.1545 PHONE: 770.507.2600 FAX: 770.507.2605

e-mail: technicalservices@marinoware.com

COMPANY NAME & CONTACT PERSON	PHONE & FAX
PROJECT NAME & LOCATION	DATE
END BEARING WED STREET, (12)	JOISTRITE RIM TRACK  END BEARING
WIDTH (IN INCHES)  WEB STIFFENER (JS) AT EVERY POINT/REACTION LOAD  Span #1 (ft-in)  Dead Load (psf)  Live Load (psf)	JOISTRITE MEMBER SIZE & SPACING  JOISTRITE MEMBER SIZE & SPACING
Span #2 (ft-in) Dead Load (psf) Live Load (psf)	JOISTRITE MEMBER SIZE & SPACING
Span #3 (ft-in) Dead Load (psf) Live Load (psf)	JOISTRITE MEMBER SIZE & SPACING
* THE SPAN IS FROM CENTERLINE OF BEARING, * STRAPPING AND BLOCKING REQUIRED EVERY 7'-0" O.C.	<u> </u>
ADDITIONAL INFORMATION NEEDED:	FIRE RATED INFORMATION:
* MAXIMUM JOIST DEPTH =	* NON-RATED FLOOR: YES NO
* DESIRED JOIST SPACING =	* FIRE RATED FLOOR:
* TOTAL LOAD DEFLECTION = L/240	WHI Intertek 3101528 - 1 Hour with Plywood
* LIVE LOAD DEFLECTION = L/360 OR L/480 SUGGESTED DEAD & LIVE LOADS (REFERENCE):	WHI Intertek 3099463 - 1.50 Hour with Viroc  UL # G563 - 2 Hour with Maxxon  UL # L580 - 1 Hour with Plywood  Other
DEAD LOAD (PSF) NUMBER	LIVE LOAD (PSF)
SHEATHING AND DECKING:         OF LAYERS         CEILINGS:           3/4" PLYWOOD = 2.50         1/2" GYPSUM BOARD = 2.20           5/8" PLYWOOD = 2.10         5/8" GYPSUM BOARD = 2.8           18 GAUGE METAL DECK = 3.0         METAL SUSPENSION SYSTEM = 1.8           20 GAUGE METAL DECK = 2.50         WOOD SUSPENSION SYSTEM = 2.5	RESIDENTIAL:  TYPICAL ROOM = 40  SLEEPING ROOM = 30  OTHER = O
26 CORRUGATED METAL DECK = 1.0	STORAGE:  ASSEMBLY AREA:  FIXED SEATS = 60
FLOOR TOPPING:    MECHANICAL DUCT = 2.0 - 4.0   1-1/2" LIGHTWEIGHT CONCRETE = 12.0   1-1/2" REGUALR CONCRETE = 18.8   3-1/2" BATT INSULATION = 0.5   3/4" GYP-CRETE = 6.50   OTHER =	
FLOOR FINISH:  HARDWOOD (1" NOMINAL) = 4.0  CARPET & PAD = 2.0  3/4" CERAMIC OR QUARRY  TILE (W/ 1/2" MORTAR BED) = 16.0	